



November 15, 2019

Elmdale PS – Construction Update #02

Construction continues and much progress has been completed over the past month. Below is what is going on over the next couple of months:

November:

- Excavation and removal of contaminated soils is ongoing
- Concrete footings placed for the addition
- Asbestos abatement in gym and stairwell
- Asbestos abatement continues on 2nd and 3rd floors
- Demolition in location of new elevator to begin with structural work to follow

December:

- Concrete slab for new addition and structural work for elevator
- Interior demo and new work continues within the existing building

Schedule:

Although the snow has arrived sooner than expected/wanted, the contractor has not given us any indication that it will affect the proposed target completion date of December 1, 2020. We will continue to monitor the schedule closely and advise of any change as part of future updates.

Construction based comments/questions can be sent to facilities@ocdsb.ca

